

WDYN-AM Measurements

On 11/22/2014 the following measurements were made pertaining to the operating parameters of 980 WDYN -AM

- Common point current : 3.28
- Phase monitoring :
Tower 1 0 degree
Tower 2 -147
- Monitor point : 31.5 mv/m
- Transmitter Power : 500w / 0 w

On 12/2/2014 after the antenna installation, the following measurements were made pertaining to the operating parameters of 980 WDYN -AM

- Common point current : 3.28
- Phase monitoring :
Tower 1 0 degree
Tower 2 -147
- Monitor point : 31.5 mv/m
- Transmitter Power : 500w / 0 w

A copy of these measurements will be sent to the office of WDYN-AM for their records

Measurements were made by: Andra Johnson -Field Engineer

Nems-Clark Model- 120E Serial # 1274