

Exhibit 2

Engineering Statement and Proof of Performance

All conditions of Construction Permit BMPH-2014-114ACA have been met. The Construction Permit calls for a maximum Effective Radiated Power in the Horizontal and the Vertical plane to be 6.0 kW. The delivered antenna was a singularly polarized directional antenna that can be used on either the Horizontal or Vertical polarization and thus does not satisfy the Vertical power requirement. Pursuant to 47 C.F.R. Section 73.1690 (c) (2) there will be no change in maximum ERP, only a temporary reduction in the Vertical plane.

The error was only discovered after installation of antenna onto tower and the consulting engineer was called in to examine installation. A new circularly polarized antenna has been ordered and delivery time is expected to be 30 days. A letter from Antenna manufacturer is included with this exhibit.