

Declaration

I, Walker H. Sisson, do hereby declare and state under penalty of perjury:

I have been a broadcast consulting engineer for more than 20 years. I participated in the construction of numerous stations, including several FM directional facilities.

On January 2, 2007 I served as the on-site representative of Forum Communications, licensee of Station WZUU (FM), during the installation of the transmitting antenna system for the site authorized under construction permit BPH-20060622AAF. That site is part of the change of city-of-license to Mattawan, Michigan.


The antenna installed is a 2-bay, one-wavelength-spaced Jampro type JMPC-2DA, which is fully described and depicted in the Jampro Proof-of-Performance dated December 11, 2006. Jampro provided site-specific installation documentation, which was followed in detail. Installation of the 10 parasitic elements supplied and documented by Jampro was done and confirmed visually from the ground as the on-tower work was concluding. No on-site revisions or alterations were needed nor made, either mechanically or electrically.

In the afternoon of January 2, 2007 we had the orientation of the antenna system surveyed by registered surveyor Terry Wolding of Kalamazoo, MI. The results of the surveyor are to be supplied to Forum Communications separately.

Beyond the documentation and procedures called for by Jampro, the antenna is fed by a 64.3-meter length of Andrews type HJ7-50A air-dielectric, 1-5/8" line. The F.C.C. website 'Tools' section provides determination of a line efficiency of 90.89% for that line. Applying that figure to the Jampro page 1 of 'proof' information that we need to deliver 3.36 kW to the antenna for the licensed E.R.P. of 6.0 kW, we get 3.36 kW / 0.9089 for a transmitter T.P.O. of 3.70 kW. That power will be easily available from the newly manufactured Nautel type FM-5 transmitter at the site. Output of the transmitter will be confirmed by a recently calibrated line-section wattmeter owned by Communications Resource, Coaxial Dynamics Model 88514.

It is my opinion that the antenna system for WZUU is installed in conformance with the instructions provided by its manufacturer, Jampro. Thus, it is ready for operation pursuant to the specifications set forth in BPH-20060622AAF.

Signed January 4, 2007.



Walker H. Sisson