

January 12<sup>th</sup>, 2013


References construction permit file number: BPED-20100204ACE

WHIJ-FM pulled down our existing antenna and replaced with new ERI antenna. Existing feed line from previous antenna was re-used on new antenna.

Upon commencement of work for this construction permit, an impedance measurement on WMOP-AM 900kHz located on the same structure was performed. The reading was 54 ohms.

At completion of work for this construction permit, a second impedance measurement was taken and 54 ohms was still the reading.

No change was observed.

A handwritten signature in blue ink, appearing to read 'David Anderson', with a stylized flourish at the end.

David Anderson

Consulting Engineer

Radio Training Network