

L. Richard White II
P.O. Box 9448
Phoenix, AZ 85008

March 11, 2002

CIRCLE S BROADCASTING CO., INC- KSWG
801 W. Wickenburg Way
Wickenburg, AZ 85390

To Whom It May Concern:

This letter is to certify that I oversaw the construction of FCC file number BPH-20011010AAK on March 10, 2002 at the KSWG transmission facility, FCC facility ID 11216. The construction required the removal of an existing antenna at channel 231 and installing a new ERI directional antenna ID# 41331 model# ODD9602221Z at channel 242. After the new antenna was installed the transmitter operating frequency was changed to 96.3 MHz and the transmitter was tuned into the new system. Compensating for line loss and antenna gain the transmitter was calibrated for 6.7 KW max power to yield TPO of 6.4 KW. Upon completion of testing and calibration the TPO was set to half power pending final FCC ruling.

Richard White II
Consulting Engineer