



Taylor Engineering, Inc.

Civil Design and Land Planning

Principals:

*Perry M. Taylor, P.E.
Stanley R. Stirling
Mark A. Aronson, P.E.
David C. Larsen, P.E.
Ronald G. Pace, P.E.*

Associates:

*Scott M. Busch, P.E.
Frank R. Ide, A.S.L.A.
Richard C. Souza, P.L.S.
Chris H. Mansfield, P.E.*

Chief Financial Officer:

Edwin G. Wagnild

Landmark Constructors, Inc.
517 North Elizabeth Street
Milton-Freewater, OR 97862
Phone: (541) 938-4444
Fax: (541) 938-4424

GEOGRAPHIC INFORMATION

In response to your request for the true azimuth of the auxiliary antenna array, on the KMTJ Auxiliary Project at Indian Bluff Tower Site Lat. N 47° 41' 52", Long. 117° 31' 07", FCC Permit No.: BXPB-20031009ABD, we calculated the top Yagi antenna at 90° 17' 00" and the bottom Yagi antenna at 90° 36' 00" True North. This was arrived by establishing two GPS control points on-site and using a reflectorless total station to establish coordinates of each antenna pole. A Professional Land Surveyor completed all work.

Rick C. Souza, P.L.S.

