Approved by OMB (Office of Management and Budget) 3060-1178

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: **73120** | Service: **DTV** | Call Sign: **WJAC-TV** | Channel: **35 (UHF)**

File Number: **0000028807**

FRN: **0022463947** | Date Submitted: **09/07/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WJAC LICENSEE, LLC Doing Business As: WJAC LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgtv.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . *Lerman Senter PLLC*	Paul Cicelski 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 416-6756	pcicelski@lermansenter.com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See Exhibit A.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DHD60P2
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	14 kW

Auxiliary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	14.8 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit C.

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	400.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Information not provided.

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3200P2
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	42 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	43.5 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU-24DSC-RC170
Year	2002

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-24DSC /VP-R C170
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post-auction channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB-1-R
	Year	2017

	Justification for New Antenna	Interim antenna to be used to stay on the air while the main antenna undergoes construction for the post-auction channel change.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	368 feet per run

Primary Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	368 feet per run
	Justification for New Transmission Line	The section sizes are frequency-specific and the current transmission line cannot be used with the post-repack channel.

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	300 feet per run
	Justification for New Transmission Line	Interim transmission line will feed the interim antenna.

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Auxiliary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 22' 17.2" N-
	Longitude (NAD83)	078° 58' 57.0" W-
	Overall Structure Height	178.00 feet
	Support Structure Height	120.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2702.80 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Sinclair Television of Fresno, LLC
	Date Constructed	01/01/1965

Other Types of Users

Users
WJAC Microwave
WMF698
TX W219DB
WPNN729

Auxiliary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Auxiliary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Auxiliary Tower

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1226360
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 22' 17.0" N-
	Longitude (NAD83)	078° 58' 55.0" W-
	Overall Structure Height	354.33 feet
	Support Structure Height	354.33 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2657.45 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	Sinclair Television of Fresno, LLC
Date Constructed	10/30/2002

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
54003	WQEJ	FM
20682	WFRJ	FM

Other Types of Users

Users
STL for WATM
Nat Weather Ser
STL KGI96
STL WMF698

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response

Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Information not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-72	**$1,568,800.00**	**$1,416,633.33**		**$0.00**	
2" Rigid Conduit and Wiring (Cost per foot)	$20,800.00	$20,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	$36,800.00	$35,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	$1,473,000.00	$1,325,333.33	See Response to July 31 Inquiry.	N/A	N/A
Switchgear - industrial 800 amp	$38,200.00	$36,300.00	N/A	N/A	N/A
Auxiliary Transmitter ULXTE-24	**$694,400.00**	**$660,000.00**		**$0.00**	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	$684,000.00	$650,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	$10,400.00	$10,000.00	N/A	N/A	N/A

Sub-total	$2,263,200.00	$2,076,633.33	N/A	$0.00	N/A
Total for all systems	$3,721,448.70	$3,482,767.03	N/A	$21,468.36	N/A

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB-1-R	**$143,930.00**	**$136,800.00**		**$0.00**	
Sweep test of existing antenna	$6,730.00	$6,400.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	$10,950.00	$10,400.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	$23,150.00	$22,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	$103,100.00	$98,000.00	N/A	N/A	N/A

Primary Antenna TFU-24DSC /VP-R C170	**$316,886.70**	**$314,546.70**		**$0.00**	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	$5,260.00	$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	$23,150.00	$22,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	$12,300.00	$11,700.00	N/A	N/A	N/A
Sweep test of existing antenna	$6,730.00	$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	***$269,446.70***	$269,446.70	See Response to July 31 Inquiry.	N/A	N/A
Sub-total	$460,816.70	$451,346.70	N/A	$0.00	N/A

Total for all systems	$3,721,448.70	$3,482,767.03	N/A	$21,468.36	N/A

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	**$17,700.00**	**$16,800.00**		**$0.00**	
Flexible Air Transmission Line - dielectric, 3"	$17,700.00	$16,800.00	N/A	$0.00	The actual invoice cost came out to more than the Widelity report estimate.
Primary Transmission Line	**$74,336.00**	**$70,656.00**		**$0.00**	
Rigid Transmission Line - copper, 6 1/8"	$74,336.00	$70,656.00	N/A	N/A	N/A
Sub-total	$92,036.00	$87,456.00	N/A	$0.00	N/A
Total for all systems	$3,721,448.70	$3,482,767.03	N/A	$21,468.36	N/A

Components

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 3"	**Component Description:** **Amount:**	Flexible transmission line. $23,293.57
Rigid Transmission Line - copper, 6 1/8"	Information not provided.	

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower TOWER	**$254,800.00**	**$242,000.00**		**$0.00**	
Short Tower (less than 500')	$84,200.00	$80,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	$158,000.00	$150,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	$12,600.00	$12,000.00	N/A	N/A	N/A
Primary Tower TOWER	**$254,800.00**	**$242,000.00**		**$2,750.00**	
Structural engineering tower load study for well documented tower	$12,600.00	$12,000.00	N/A	$2,750.00	The second item should be removed as we've uploaded revised version.
Short Tower (less than 500')	$84,200.00	$80,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	$158,000.00	$150,000.00	N/A	N/A	N/A
Sub-total	$509,600.00	$484,000.00	N/A	$2,750.00	N/A

Total for all systems	$3,721,448.70	$3,482,767.03	N/A	$21,468.36	N/A

Components

Actual Information Description	File Name	
Short Tower (less than 500')	Information not provided.	
Minor tower reinforcement /modifications	Information not provided.	
Structural engineering tower load study for well documented tower	Information not provided.	
Structural engineering tower load study for well documented tower	**Component Description:** **Amount:** **Component Description:** **Amount:**	Engineering structural analysis. #138473 $2,750.00 Engineering structural analysis. $2,750.00
Short Tower (less than 500')	Information not provided.	
Minor tower reinforcement /modifications	Information not provided.	

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	**$220,150.00**	**$208,250.00**		**$18,718.36**	
Project management of the transition	$74,260.00	$70,500.00	N/A	$11,045.25	The duplicates for invoice #s: 457331, 453972, and 453686 should not be associated with this cost. The most recent versions of these invoices should be retained. The total for this line item should be $4,931.85.
Comprehensive coverage verification via field study, if needed	$84,200.00	$80,000.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	$2,105.00	$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	$2,105.00	$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	$10,520.00	$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	$6,310.00	$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	$7,360.00	$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	$4,210.00	$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	$2,365.00	$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	$5,260.00	$5,000.00	N/A	$221.92	N/A
Prepare request for Special Temporary Authorization	$4,100.00	$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	$1,580.00	$1,500.00	N/A	$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	$3,155.00	$3,000.00	N/A	$1,650.00	N/A
Prepare and or review reimbursement form	$2,630.00	$2,500.00	N/A	$4,593.69	The actual costs came out to more than the Widelity Report estimate.

Address transition timing and coordination issues w/ other stations and wireless	$2,630.00	$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	$7,360.00	$7,000.00	N/A	$1,207.50	N/A
Sub-total	$220,150.00	$208,250.00	N/A	$18,718.36	N/A
Total for all systems	$3,721,448.70	$3,482,767.03	N/A	$21,468.36	N/A

Components

Actual Information Description	File Name	
Project management of the transition	**Component Description:**	Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #453686.
	Amount:	$999.04
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
	Amount:	$32.35

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001
Amount:	$596.30
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #1012.
Amount:	$86.88
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321
Amount:	$683.07
Component Description:	Legal Service Cost. #465210
Amount:	$182.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078
Amount:	$215.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	$20.91
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	$43.72
Component Description:	Legal Service Cost. #466725
Amount:	$182.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072
Amount:	$237.64
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069
Amount:	$246.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690
Amount:	$446.87
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378
Amount:	$576.96
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173
Amount:	$654.26
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	$20.65

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
Amount:	$29.98
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457851
Amount:	$818.59
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058
Amount:	$187.24
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	$731.72

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045
Amount:	$185.10
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457331
Amount:	$836.44
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1039
Amount:	$30.47
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026
Amount:	$801.57

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453686
Amount:	$943.95
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453972
Amount:	$716.28
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	$955.89
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567
Amount:	$566.48

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051
Amount:	$105.97
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055
Amount:	$243.38
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	$912.82
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063
Amount:	$262.29

	Component Description: **Amount:**	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 $91.50
Comprehensive coverage verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	**Component Description:** **Amount:** **Component Description:** **Amount:**	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 $99.92 Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 $122.00
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	**Component Description:** **Amount:**	Consulting engineering cost $1,650.00
Prepare and or review reimbursement form	**Component Description:** **Amount:** **Component Description:** **Amount:**	Legal services cost. $205.20 Legal services cost. #464676 $240.00

Component Description:	Legal services cost.
Amount:	$115.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	$152.01
Component Description:	Legal services cost. #464334
Amount:	$83.70
Component Description:	Legal services cost.
Amount:	$136.80
Component Description:	Legal services cost. #461834
Amount:	$537.70
Component Description:	Legal services cost. #460965
Amount:	$482.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
Amount:	$869.30

	Component Description: **Amount:**	Legal services cost. #457882 $460.00
	Component Description: **Amount:**	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 $1,311.48
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Perform engineering study for new channel assignment and antenna development	**Component Description:** **Amount:**	Consulting engineering cost $1,207.50

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	**$175,646.00**	**$175,081.00**		**$0.00**	
MVPD Notification of Channel Change	***$5,000.00***	$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	***$75,000.00***	$75,000.00	See Response to July 31 Inquiry.	N/A	N/A
Equipment Storage	***$15,000.00***	$15,000.00	See Exhibit J.	N/A	N/A
Equipment Delivery and Handling Charges	***$10,000.00***	$10,000.00	See Exhibit J.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	***$28,566.00***	$28,566.00	See Response to July 31 Inquiry.	N/A	N/A
Non-zoning permits	***$10,000.00***	$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	***$20,000.00***	$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	$195.00	$190.00	N/A	N/A	N/A

DTV Medical Facility Notification	$11,550.00	$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	$335.00	$325.00	N/A	N/A	N/A
Sub-total	$175,646.00	$175,081.00	N/A	$0.00	N/A
Total for all systems	$3,721,448.70	$3,482,767.03	N/A	$21,468.36	N/A

Components

Information not provided.

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	$3,721,448.70	$3,482,767.03	$21,468.36

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification

Section	Question	Response
Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
	1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
	I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	**David B Amy** *Secretary* *Sinclair Television Group Inc* 09/07/2018

Certification

Section	Question	Response
Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
	1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station’s facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
	I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	**David B Amy** *Secretary* *Sinclair Television Group Inc* 09/07/2018

Attachments