

LMS File No. 0000065547
FRN: 0026907345
KSKJ-CD, Facility ID 36717, Van Nuys, CA
HC2 Station Group, Inc.

EXHIBIT FOR CONSTRUCTION PERMIT EXTENSION REQUEST

Applicant seeks a single extension of the expiration date for a Phase 2 post-auction transition construction permit.¹ This application is being filed at least 90 days before a station's construction permit deadline.² Applicant was informed on 1/11/19 that the antenna delivery will be delayed to early April, causing a risk that the post-auction site will not be built and on-air prior to the expiration of the construction permit (April 12). Applicant believes it will not need the entire 180-day extension, and therefore that this extension will not disrupt the post-auction transition schedule.

¹ 47 CFR § 73.3700(b)(5).

² 47 CFR § 73.3700(b)(5)(iv).