

September 13, 2021

WTBZ  
FI 125853

Silent STA Extension

Applicant is waiting for delivery of equipment as specified in the attached document from Broadcast Electronics.

Applicant expects to be able to complete construction by the January 13, 2022 CP deadline date.



From the Desk of  
Perry PRIESTLEY  
Chief Operating Officer  
Broadcast Electronics Inc.

Date: September 3<sup>rd</sup>, 2021

Dear Mr. Castelli,

Reference Quotation FJCNQ1475-B for a UHF Channel 14 TV Transmitter system

Regarding your order for a UHF channel 14 transmitter system as referenced above, for a 1.2kW (before filter) and full-service mask eight pole filter, I wish to update you on the delivery schedule.

As we had originally promised, it was initially estimated that the delivery on this order would be 60-90 days from date of order and receipt of down payment. Unfortunately, the equipment in this proposal, because of the channel 14 filter and its extremely exacting out-of-band requirements, and due to the recent material issues the filter manufacturer has encountered has a longer than normal delivery. Our normal band pass filter provider whom we placed an order with has now informed us that the lead time will now be a further 45 days not including shipping. To make things worse shipping from Europe has now become an issue with expected times to delivery of over 45-60 days for ocean shipment. As I had previously mentioned, due to the critical nature of the out-of-band performance of the transmitter system, the filter and directional coupler must be tested in the BE factory in Quincy IL with the transmitter. The delivery time to site therefore including the delivery of the filter to our facilities, the additional shipping times and the extra factory testing time required is expected to be at least another 90 days longer than expected. This is a very unusual situation, but as you are aware it is due to the special requirements of the filter and of course the current basic material and shipping delays that we are seeing in all areas of our business.

I again apologize for the additional delays that has been encountered but I can assure you they are out of our hands. We will do everything possible to improve the delivery. I look forward to working with you on this project and if you have any questions, please do not hesitate to contact Mr. Frank Grundstein or myself at any time.

Sincerely

Perry PRIESTLEY  
COO – Broadcast Electronics

To: [PrismTV@yahoo.com](mailto:PrismTV@yahoo.com)

CC: [Frank Grundstein \(fgrundstein@bdcast.com\)](mailto:fgrundstein@bdcast.com)  
[Dominique Castelli \(dommi.dtv@gmail.com\)](mailto:dommi.dtv@gmail.com)