

Pursuant to Section 1.3 of the Commission's Rules, KOCE-TV Foundation (the "Foundation"), licensee of noncommercial Station KOCE-TV, Huntington Beach, California, seeks a sixty (60)-day extension of time in which to discontinue operations on its pre-auction channel (Channel 48) and relocate to its post-auction channel (Channel 18, the "Shared Channel"), which it will share with NRJ TV LA License Co. LLC ("NRJ"), licensee of TV Station KSCI, Long Beach, California. The KSCI transmission site is located on Mt. Harvard. Pursuant to an outstanding STA, the Foundation is required to discontinue operations on its pre-auction channel by April 23, 2018. The requested extension would allow the Foundation to remain on its pre-auction channel until June 22, 2018.

The Foundation has accomplished many of the tasks recited in its earlier request for an STA. For example, tower climbers have evaluated the Mt. Harvard tower to which it proposes to locate and the tower has been found structurally suitable for the channel-sharing arrangement.

Substantial tasks, some of them new and unforeseen, remain.

- Electrical work on the Mt. Harvard site is still required to accommodate KOCE-TV back-up transmitter. Quotes for that work have just been received.
- Several weather conditions still impede work on the site. In particular, wet and icy conditions makes electrical work hazardous.
- A leak in the transmission line of the Mt. Harvard site has been discovered and must be repaired. To repair the leak without taking KOCE-TV off the air, it is necessary to install an auxiliary antenna.
- Installing an auxiliary antenna requires negotiation of an additional lease. That negotiation has begun, but not been concluded.
- Additional monitoring equipment must be installed to monitor dynamic spectrum between KOCE-TV and KSCI.
- An unforeseen building permit is required from Los Angeles County.

The Foundation cannot accomplish these tasks by April 23, 2018, but believes it can accomplish them by the requested extension date, June 22, 2018.

The Foundation has contacted T-Mobile representative Chris Wieczorek, who has informed the Foundation that the requested extension would not adversely affect T-Mobile's post-auction

transition schedule for the Los Angeles market. The Foundation is authorized to recite T-Mobile's consent to the request.

Accordingly, good cause exists for an extension of the deadline to discontinue operations on Channel 48 to June 22, 2018.